Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/10/2001	BCS00008901	0.00	2.50	Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries.
7/10/2001	BCS00008902	2.50	5.00	Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries.
7/10/2001	BCS00008903	5.00	7.50	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries.
7/10/2001	BCS00008904	7.50	10.00	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries. Gravel percentage is estimated - likely biased due to fines/sand being blown out of sample. Sample recovery wet. Recovery and sample weight done on set sample values.
7/10/2001	BCS00008905	10.00	12.50	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries. Gravel percentage is estimated - likely biased due to fines/sand being blown out of sample. Sample recovery wet. Recovery and sample weight done on set sample values.
7/10/2001	BCS00008906	12.50	15.00	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries. Gravel percentage is estimated - likely biased due to fines/sand being blown out of sample. Sample recovery wet. Recovery and sample weight done on set sample values.
7/10/2001	BCS00008907	15.00	17.50	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries.
7/10/2001	BCS00008908	17.50	20.00	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries. Gravel percentage is estimated - likely biased due to fines/sand being blown out of sample.
7/10/2001	BCS00008909	20.00	22.50	Injection rate estimated. Samples were recovered with "normal" air return - annular - and sample volume 1.5-5.5 gallons/2.5 interval - nominal recoveries. Gravel percentage is estimated - likely biased due to fines/sand being blown out of sample.
7/13/2001	BCS00008910	22.50	25.00	Sample 22.5 - 25.0 is actually 22.8 - 25.0 feet.
7/10/2001	BCS00008911	25.00	27.50	
7/10/2001	BCS00008912	27.50	30.00	
7/10/2001	BCS00008913	30.00	32.50	
7/10/2001	BCS00008914	32.50	35.00	
7/10/2001	BCS00008915	35.00	37.50	Cobbles noted at approx. 36 ft. by JSW.
7/10/2001	BCS00008916	37.50	40.00	
8/28/2001	BCS00008917	40.00	42.50	Started injecting water. "Checked by" done only for information present, samples for 40 - 47.5 ft. not logged. Samples collected by splitter.
8/28/2001	BCS00008918	42.50	45.00	Sample not logged, logging subsample destroyed. "Checked by" done only for information present, samples for 40 - 47.5 ft. not logged. Samples collected by splitter.
8/28/2001	BCS00008919	45.00	47.50	Sample not logged, logging subsample destroyed. "Checked by" done only for information present, samples for 40 - 47.5 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008920	47.50	50.00	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. Samples collected by splitter.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/10/2001	BCS00008921	50.00	52.50	Sample not logged and subsample destroyed. Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008922	52.50	55.00	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008923	56.30	57.50	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008924	57.50	60.00	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. Samples collected by splitter.
7/10/2001	BCS00008925	60.00	62.50	All fines washed from sample during drilling. Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008926	62.50	65.00	Sample not logged and subsample destroyed. Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008927	65.00	67.50	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008928	67.50	70.00	All fines washed from sample during drilling. Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. "Check by" done only for information present. 50 - 57.5 ft. and 60 - 70 ft. not logged. Samples collected by splitter.
7/10/2001	BCS00008929	70.00	72.50	Sample recovery, sample plus tare wgt., sample weight not noted for wet samples. Samples collected by splitter.
7/17/2001	BCS00008930	72.50	75.00	Fines washed out from sample during drilling. Sample collected by splitter. "Check done" done only for information present. Sample 8930 not present.
7/17/2001	BCS00008931	75.00	77.50	Sample not logged and logging subsample destroyed. Sample collected by splitter. Sample recovery values not available.
7/17/2001	BCS00008932	77.50	80.00	Sample collected by splitter. Sample recovery values not available.
7/10/2001	BCS00008933	80.00	82.50	Sampling collection changed to cyclone and sample box. Sample recovery values not available.
7/10/2001	BCS00008934	82.50	85.00	Sample recovery values not available.
7/10/2001	BCS00008935	85.00	87.50	Sample recovery values not available.
7/10/2001	BCS00008936	87.50	90.00	Sample recovery values not available.
7/10/2001	BCS00008937	90.00	92.50	Sample recovery values not available.
7/10/2001	BCS00008938	92.50	95.00	Sample recovery values not available.
7/10/2001	BCS00008939	95.00	97.50	Sample recovery values not available.
7/10/2001	BCS00008940	97.50	100.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/10/2001	BCS00008941	100.00	102.50	
7/10/2001	BCS00008942	102.50	105.00	
7/10/2001	BCS00008943	105.00	107.50	
7/10/2001	BCS00008944	107.50	110.00	
7/10/2001	BCS00008945	110.00	112.50	
7/10/2001	BCS00008946	112.50	115.00	
7/10/2001	BCS00008947	115.00	117.50	
7/10/2001	BCS00008948	117.50	120.00	
7/10/2001	BCS00008949	120.00	122.50	
7/10/2001	BCS00008950	122.50	125.00	
7/10/2001	BCS00008951	125.00	127.50	
7/10/2001	BCS00008952	127.50	130.00	
7/10/2001	BCS00008953	130.00	132.50	
7/10/2001	BCS00008954	132.50	135.00	
7/10/2001	BCS00008955	135.00	137.50	
7/10/2001	BCS00008956	137.50	140.00	
7/10/2001	BCS00008957	140.00	142.50	
7/10/2001	BCS00008958	142.50	145.00	
7/10/2001	BCS00008959	145.00	147.50	
7/10/2001	BCS00008960	147.50	150.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/10/2001	BCS00008961	150.00	152.50	
7/10/2001	BCS00008962	152.50	155.00	
7/10/2001	BCS00008963	155.00	157.50	
7/10/2001	BCS00008964	157.50	160.00	
7/10/2001	BCS00008965	160.00	162.50	
7/10/2001	BCS00008966	162.50	165.00	
7/10/2001	BCS00008967	165.00	167.50	
7/10/2001	BCS00008968	167.50	170.00	
7/10/2001	BCS00008969	170.00	172.50	
7/10/2001	BCS00008970	172.50	175.00	
7/10/2001	BCS00008971	175.00	177.50	
7/10/2001	BCS00008972	177.50	180.00	
7/11/2001	BCS00008973	180.00	182.50	
7/11/2001	BCS00008974	182.50	185.00	
7/11/2001	BCS00008975	185.00	187.50	
7/11/2001	BCS00008976	187.50	190.00	
7/11/2001	BCS00008977	190.00	192.50	
7/11/2001	BCS00008978	192.50	195.00	
7/11/2001	BCS00008979	195.00	197.50	
7/11/2001	BCS00008980	197.50	200.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00008981	200.00	202.50	
7/11/2001	BCS00008982	202.50	205.00	
7/11/2001	BCS00008983	205.00	207.50	Digital scale failed; unable to acquire full sample weights from 205 feet onward. Sample size not recorded.
7/11/2001	BCS00008984	207.50	210.00	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008985	210.00	212.50	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008986	212.50	215.00	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008987	215.00	217.50	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008988	217.50	220.00	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008989	220.00	222.50	Digital scale failed; unable to acquire full sample weights from 205 feet onward.
7/11/2001	BCS00008990	222.50	225.00	Sample weights not available.
7/11/2001	BCS00008991	225.00	227.50	
7/11/2001	BCS00008992	227.50	230.00	
7/11/2001	BCS00008993	230.00	232.50	
7/11/2001	BCS00008994	232.50	235.00	
7/11/2001	BCS00008995	235.00	237.50	
7/11/2001	BCS00008996	237.50	240.00	
7/11/2001	BCS00008997	240.00	242.50	
7/11/2001	BCS00008998	242.50	245.00	
7/11/2001	BCS00008999	245.00	247.50	
7/11/2001	BCS00009000	247.50	250.00	Sample weights not available.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00009001	250.00	252.50	Sample weights not available.
7/11/2001	BCS00009002	252.50	255.00	Sample weights not available.
7/11/2001	BCS00009003	255.00	257.50	Sample weights not available.
7/11/2001	BCS00009004	257.50	260.00	Sample weights not available.
7/11/2001	BCS00009005	260.00	262.50	Sample weights not available.
7/11/2001	BCS00009006	262.50	265.00	Sample weights not available.
7/11/2001	BCS00009007	265.00	267.50	Sample weights not available.
7/11/2001	BCS00009008	267.50	270.00	Sample weights not available.
7/11/2001	BCS00009009	270.00	272.50	Sample weights not available.
7/11/2001	BCS00009010	272.50	275.00	Sample weight unavailable. Slight increase in moisture content.
7/11/2001	BCS00009011	275.00	277.50	Sample weight unavailable.
7/11/2001	BCS00009012	277.50	280.00	Sample weight unavailable.
7/11/2001	BCS00009013	280.00	282.50	Sample weight unavailable.
7/11/2001	BCS00009014	282.50	285.00	Sample weight unavailable.
7/11/2001	BCS00009015	285.00	287.50	Sample weight unavailable.
7/11/2001	BCS00009016	287.50	290.00	Sample weight unavailable.
7/11/2001	BCS00009017	290.00	292.50	Sample weight unavailable.
7/11/2001	BCS00009018	292.50	295.00	Sample weight unavailable.
7/11/2001	BCS00009019	295.00	297.50	Sample weight unavailable. Grading does not apply to SC.
7/11/2001	BCS00009020	297.50	300.00	Sample weight unavailable. Grading does not apply to SM or SC.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00009021	300.00	302.50	Sample weight unavailable. Grading does not apply to SM or SC.
7/11/2001	BCS00009022	302.50	305.00	Sample weight unavailable. Grading does not apply to SM or SC.
7/11/2001	BCS00009023	305.00	307.50	Sample weight unavailable. Grading does not apply to SM or SC.
7/11/2001	BCS00009024	307.50	310.00	Sample weight unavailable.
7/11/2001	BCS00009025	310.00	312.50	Sample weight unavailable. Grading does not apply to SM or SC.
7/11/2001	BCS00009026	312.50	315.00	Sample weight unavailable. Grading does not apply to SM or SC.
7/11/2001	BCS00009027	315.00	317.50	Sample weight unavailable.
7/11/2001	BCS00009028	317.50	320.00	Sample weight unavailable.
7/11/2001	BCS00009029	320.00	322.50	Sample weight unavailable.
7/11/2001	BCS00009030	322.50	325.00	Weight of samples not available.
7/11/2001	BCS00009031	325.00	327.50	Weight of samples not available.
7/11/2001	BCS00009032	327.50	330.00	Weight of samples not available.
7/11/2001	BCS00009033	330.00	332.50	Weight of samples not available.
7/11/2001	BCS00009034	332.50	335.00	Slight increase in moisture content. Weight of samples not available.
7/11/2001	BCS00009035	335.00	337.50	Slight increase in moisture content. Weight of samples not available.
7/11/2001	BCS00009036	337.50	340.00	Weight of samples not available.
7/11/2001	BCS00009037	340.00	342.50	Weight of samples not available.
7/11/2001	BCS00009038	342.50	345.00	Weight of samples not available.
7/11/2001	BCS00009039	345.00	347.50	Weight of samples not available.
7/11/2001	BCS00009040	347.50	350.00	Sample weights unavailable.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00009041	350.00	352.50	Sample weights unavailable.
7/11/2001	BCS00009042	352.50	355.00	Some "cake" from cyclone? as sample contamination; sample weights unavailable.
7/11/2001	BCS00009043	355.00	357.50	Sample weights unavailable.
7/11/2001	BCS00009044	357.50	360.00	Sample weights unavailable.
7/11/2001	BCS00009045	360.00	362.50	Sample weights unavailable.
7/11/2001	BCS00009046	362.50	365.00	Sample weights unavailable.
7/11/2001	BCS00009047	365.00	367.50	Sample weights unavailable.
7/11/2001	BCS00009048	367.50	370.00	Sample weights unavailable. Stopped to sound, water level @ 365.85 ft. BGL after 12 min. charging time (calculation in well notes), second sounding @ 365.68 BGL 16 min. charging time.
7/11/2001	BCS00009049	370.00	372.50	Sample weights unavailable.
7/11/2001	BCS00009050	372.50	375.00	Sample weights unavailable.
7/11/2001	BCS00009051	375.00	377.50	
7/11/2001	BCS00009052	377.50	380.00	Stopped @ 380' to airlift, no return.
7/11/2001	BCS00009053	380.00	382.50	Clay in sample likely from 1 layer.
7/11/2001	BCS00009054	382.50	385.00	
7/11/2001	BCS00009055	385.00	387.50	Stopped @ 387' to airlift; approx. 3 gallons recovered; test show pH = 7.65, EC = 340, Temp = 80 degrees fahrenheit.
7/11/2001	BCS00009056	387.50	390.00	Sample had "standing water" - settling. Sample likely contaminated due to hoseplug.
7/11/2001	BCS00009057	390.00	392.50	
7/11/2001	BCS00009058	392.50	395.00	
7/11/2001	BCS00009059	395.00	397.50	Sample had "standing water" - settling. Grading does not apply to SC.
7/11/2001	BCS00009060	397.50	400.00	Sample weights unavailable.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00009061	400.00	402.50	Sample settling due to excess water.
7/11/2001	BCS00009062	402.50	405.00	
7/11/2001	BCS00009063	405.00	407.50	
7/11/2001	BCS00009064	407.50	410.00	Grading does not apply to SC or SM.
7/11/2001	BCS00009065	410.00	412.50	
7/11/2001	BCS00009066	412.50	415.00	
7/11/2001	BCS00009067	415.00	417.50	Grading does not apply to SC or SM.
7/11/2001	BCS00009068	417.50	420.00	
7/11/2001	BCS00009069	420.00	422.50	Sample settling due to excess water.
7/11/2001	BCS00009070	422.50	425.00	Sample weights unavailable.
7/11/2001	BCS00009071	425.00	427.50	
7/11/2001	BCS00009072	427.50	430.00	
7/11/2001	BCS00009073	430.00	432.50	Settling samples due to water.
7/11/2001	BCS00009074	432.50	435.00	
7/11/2001	BCS00009075	435.00	437.50	Clayey sub layers.
7/11/2001	BCS00009076	437.50	440.00	
7/11/2001	BCS00009077	440.00	442.50	
7/11/2001	BCS00009078	442.50	445.00	Settling samples due to water.
7/11/2001	BCS00009079	445.00	447.50	
7/11/2001	BCS00009080	447.50	450.00	Sample weight unavailable. Grading does not apply to SC.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/11/2001	BCS00009081	450.00	452.50	Sample has standing water; must settle.
7/11/2001	BCS00009082	452.50	455.00	
7/11/2001	BCS00009083	455.00	457.50	Sample has standing water; must settle.
7/11/2001	BCS00009084	457.50	460.00	
7/11/2001	BCS00009085	460.00	462.50	
7/11/2001	BCS00009086	462.50	465.00	
7/11/2001	BCS00009087	465.00	467.50	
7/11/2001	BCS00009088	467.50	470.00	
7/12/2001	BCS00009089	470.00	472.50	Sample has standing water; must settle. Total fines only est. not silt and clay. Sample recovery not available.
7/25/2001	BCS00009090	472.50	475.00	Standing water in sample; must be settled. Only total fines recorded no silt and clay. Sample recovery not available to 482.5 ft.
7/12/2001	BCS00009091	475.00	477.50	Sample recovery not available to 482.5 ft.
7/12/2001	BCS00009092	477.50	480.00	Sample recovery not available to 482.5 ft. Grading does not apply to SC.
7/25/2001	BCS00009093	480.00	482.50	Standing water in sample; must be settled. Sample recovery not available to 482.5 ft.
7/12/2001	BCS00009094	482.50	485.00	
7/12/2001	BCS00009095	485.00	487.50	
7/12/2001	BCS00009096	487.50	490.00	
7/12/2001	BCS00009097	490.00	492.50	
7/12/2001	BCS00009098	492.50	495.00	
7/12/2001	BCS00009099	495.00	497.50	Grading does not apply to SC.
7/12/2001	BCS00009100	497.50	500.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/12/2001	BCS00009101	500.00	502.50	
7/12/2001	BCS00009102	502.50	505.00	
12/31/2001	BCS00009103	505.00	507.50	
7/25/2001	BCS00009104	507.50	510.00	
7/25/2001	BCS00009105	510.00	512.50	100% volcanic clasts assumed; samples very muddy. Grading does not apply to SC.
7/25/2001	BCS00009106	512.50	515.00	100% volcanic clasts assumed; samples very muddy. Grading does not apply to SC.
7/25/2001	BCS00009107	515.00	517.50	100% volcanic clasts assumed; samples very muddy. Grading does not apply to SC.
7/25/2001	BCS00009108	517.50	520.00	Hole produces approx. 10 gpm at connection.
7/25/2001	BCS00009109	520.00	522.50	
7/25/2001	BCS00009110	522.50	525.00	Hole begins producing + 2-3 gpm; samples are 10-20 gallons including water. Grading does not apply to SC.
7/25/2001	BCS00009111	525.00	527.50	Only total fines recorded, no silt and clay.
7/25/2001	BCS00009112	527.50	530.00	Only total fines recorded, no silt and clay.
7/25/2001	BCS00009113	530.00	532.50	Only total fines recorded, no silt and clay.
7/25/2001	BCS00009114	532.50	535.00	
7/25/2001	BCS00009115	535.00	537.50	Only total fines recorded, no silt and clay. Grading does not apply to SC.
7/25/2001	BCS00009116	537.50	540.00	Only total fines recorded, no silt and clay.
7/25/2001	BCS00009117	540.00	542.50	Only total fines recorded, no silt and clay. Grading does not apply to SC.
12/31/2001	BCS00009118	542.50	545.00	Only total fines recorded, no silt and clay.
12/31/2001	BCS00009119	545.00	547.50	Only total fines recorded, no silt and clay.
7/25/2001	BCS00009120	547.50	550.00	Only total % fines recorded. Wet splitter added @ 550 ft. @ 1/4 split for Nye County.

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/25/2001	BCS00009121	550.00	552.50	Only total % fines recorded.
7/25/2001	BCS00009122	552.50	555.00	Only total % fines recorded.
7/25/2001	BCS00009123	555.00	557.50	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009124	557.50	560.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009125	560.00	565.00	Change to 5 foot sample, BCS #'s skip to odd #'s. Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009127	565.00	570.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009129	570.00	575.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009131	575.00	580.00	Splitter set to 3/16 for Nye County. Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009133	580.00	585.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009135	585.00	590.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009137	590.00	595.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009139	595.00	600.00	Not logged due to bentonite contamination by mud to condition hole.
12/31/2001	BCS00009140	600.00	605.00	Not logged due to bentonite contamination by mud to condition hole.
7/17/2001	BCS00009143	605.00	610.00	
7/17/2001	BCS00009145	610.00	615.00	
7/17/2001	BCS00009147	615.00	620.00	
7/17/2001	BCS00009149	620.00	625.00	
7/17/2001	BCS00009151	625.00	630.00	
7/17/2001	BCS00009153	630.00	635.00	
7/17/2001	BCS00009155	635.00	640.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/17/2001	BCS00009157	640.00	645.00	
7/17/2001	BCS00009159	645.00	650.00	
7/17/2001	BCS00009161	650.00	655.00	
7/17/2001	BCS00009163	655.00	660.00	Splitter cut to 1/16 to Nye County.
7/17/2001	BCS00009165	660.00	665.00	
7/17/2001	BCS00009167	665.00	670.00	
7/17/2001	BCS00009169	670.00	675.00	
7/17/2001	BCS00009171	675.00	680.00	
7/17/2001	BCS00009173	680.00	685.00	
7/17/2001	BCS00009175	685.00	690.00	
7/17/2001	BCS00009177	690.00	695.00	
7/17/2001	BCS00009179	695.00	700.00	
7/17/2001	BCS00009181	700.00	705.00	
7/17/2001	BCS00009183	705.00	710.00	
7/17/2001	BCS00009185	710.00	715.00	
7/17/2001	BCS00009187	715.00	720.00	
7/17/2001	BCS00009189	720.00	725.00	
7/17/2001	BCS00009191	725.00	730.00	
7/17/2001	BCS00009193	730.00	735.00	
7/17/2001	BCS00009195	735.00	740.00	

Alluvium Drill Cuttings Logging Form Comments - Nye County Nuclear Waste Repository Project Office

Borehole ID: **NC-EWDP-19IM1A** (Phase 3)

Date Logged	Sample Number	Depth Interval (feet bgs) From	Depth Interval (feet bgs) To	Comments
7/17/2001	BCS00009197	740.00	745.00	
7/17/2001	BCS00009199	745.00	750.00	
7/17/2001	BCS00009201	750.00	755.00	
7/17/2001	BCS00009203	755.00	760.00	
7/17/2001	BCS00009205	760.00	765.00	
7/17/2001	BCS00009207	765.00	770.00	
7/17/2001	BCS00009209	770.00	775.00	
7/17/2001	BCS00009211	775.00	780.00	
7/17/2001	BCS00009213	780.00	785.00	
7/17/2001	BCS00009215	785.00	790.00	
7/17/2001	BCS00009217	790.00	795.00	
7/17/2001	BCS00009219	795.00	800.00	
7/17/2001	BCS00009241	800.00	805.00	
7/17/2001	BCS00009242	805.00	810.00	
7/17/2001	BCS00009243	810.00	815.00	
7/17/2001	BCS00009244	815.00	820.00	Switch to "Non-Alluvial" logging form.